

CONSTRUCTION ANNOUNCEMENT-13

Phase-II of the Ephrata Waterline & Street Replacement Project is on week 11 of 20. This four-year, \$10-million dollar project will replace 24-miles of aging waterlines and streets.

Next week, 13-17 July, the project will continue to impact the entire Southeast Area.

Mainline crews will finish installation on Division to 2nd Avenue SE on all streets in the area North of Nat Washington Way, including Crest Drive.

Meter-boxes and services line crews will commence preparation work on all Southeast areas North of Nat Washington Way.

Paving will finish, and raising of utility valves and manholes will begin, for all streets South of Nat Washington.

Crews from Watts Construction will generally work a 4-10 schedule; work starting at 7:00am and ending at 5:30pm, Monday-Thursday.

All cars will need to stay off of these streets until construction crews reopen the roadway. Cars not off the street shall be towed at the owner's expense.

If we all cooperate together, our new waterlines and beautiful new streets will be finished on time, and under budget. If you have questions at any time, contact City Hall at 754-4601.

Information, construction schedules, and feedback forms, including photos of the project, are available at www.ephrata.org.

**SOUTHEAST AREA
13-17 JULY 2009**