

CONSTRUCTION ANNOUNCEMENT-5

Phase-II of the Ephrata Waterline & Street Replacement Project is on week 3 of 20. This four-year, \$10-million dollar project will replace 24-miles of aging waterlines and streets.

Next week, 18-22 May, the project will impact the area from 3rd to 9th Streets and D-Street SE, South of Nat Washington Way.

The mainline crew will finish on 4-SE by Wednesday. This will complete the majority of mainlines in this area of the project. The mainline crew will then begin installing hydrants. Service line crews will also start installation of service lines and meter boxes; starting on D-SE then working back from 8th towards 3rd Ave.

Crews from Watts Construction will generally work a 4-10 schedule; work starting at 7:00am and ending at 5:30pm, Monday-Thursday.

All cars will need to stay off of these streets until construction crews reopen the roadway. Cars not off the street shall be towed at the owner's expense.

If we all cooperate together, our new waterlines and beautiful new streets will be finished on time, and under budget. If you have questions at any time, contact City Hall at 754-4601.

Information, construction schedules, and feedback forms, including photos of the project, are available at www.ephrata.org.

**3RD-9TH & D-SE
18-22 MAY 2009**