

# CONSTRUCTION ANNOUNCEMENT-14

Phase-II of the Ephrata Waterline & Street Replacement Project is on week 12 of 20. This four-year, \$10-million dollar project will replace 24-miles of aging waterlines and streets.

**Next week, 20-24 July, the project will continue to impact the entire Southeast Area.**

**Mainline crews will finish installation from Division to Nat Washington Way on D-Street and Crest Drive.**

**Meter-boxes and services line crews will continue work on all Southeast areas North of Nat Washington Way. Residents may notice temporary disruptions in water availability as the new lines go into service.**

**Paving and raising of utility valves and manholes will finish, for all streets South of Nat Washington.**

**Crews from Watts Construction will generally work a 4-10 schedule; work starting at 7:00am and ending at 5:30pm, Monday-Thursday.**

**All cars will need to stay off of these streets until construction crews reopen the roadway. Cars not off the street shall be towed at the owner's expense.**

If we all cooperate together, our new waterlines and beautiful new streets will be finished on time, and under budget. If you have questions at any time, contact City Hall at 754-4601.

Information, construction schedules, and feedback forms, including photos of the project, are available at [www.ephrata.org](http://www.ephrata.org).

**SOUTHEAST AREA  
20-24 JULY 2009**